ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ವಿಷಯ: Improvements to roads and drains at gandhinagara and surrounding areas in ward no -01 of yelahanka Sub division.

ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D)E-PMT-19/W.O/ 38 /2018-19
Dt : 31-08-2018.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 1–12–2018.

* * * * *

1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ Improvements to roads and drains at gandhinagara and surrounding areas in ward no -01 of yelahanka Sub division. . ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ **ಮೆ.ಕೃಷ್ಣ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ (ಶ್ರೀ.ಹೆಮಗಣೇಶ್)** ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ 2ರಲ್ಲಿ ಸುಮಾರು 111 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ, ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನೀಡಿರುವ ಅವಧಿಯಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಸ್ಥಳದಲ್ಲಿ ಬಿ.ಡಬ್ಲ್ಯೂ.ಎಸ್.ಎಸ್.ಬಿ ಇಲಾಖೆಯವರು ಕೆಲಸ ನಿರ್ವಹಿಸುತ್ತಿರುವುದರಿಂದ ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಗಮನಕ್ಕೆ ತರುತ್ತಾ E.O.T ಪ್ರಸ್ತಾವನೆಯ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸಿಂಧು

2) ಧ.ಕಿ.ಪ (ಯ.ಎ.ಬಿ)
ಕಂಡಿಕೆ (1)ರಂತೆ ಸದರಿ ಮನವಿಯಂತೆ 111 ದಿನಗಳು ಹೆಚ್ಚುವರಿ
ಕಾಲಾವಕಾಶ ನೀಡಲು ತಮ್ಮ ಅನುಮತಿಗಾಗಿ

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

3) ಕಾ.ಅ.ಪ (ಯಂತ್ರ.ವಿ) Putup Now

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at gandhinagara and surrounding areas in ward no - 01 of yelahanka Sub division
2	Amount of Work Portion	Rs. 9.86 lakhs
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	M/s Krishna construction (Hema ganesh)
5	Agreement No	EE(YNK.D)E-PMT-19/W.O/ 38 /2018-19 Dt : 31-08-2018.
6	No and date under which work order issued	EE(YNK.D)E-PMT-19/W.O/ 38 /2018-19 Dt : 31-08-2018.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	1/12/2018
9	Date of receipt of application in the sub division office	1/12/2018
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for Rcc drain and laying 1:4:8 concrete for bed
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	111 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	111 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Penalty of Rs 27/day.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 27/- per day.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64